

ADDITIONAL MATERIAL
REGULAR MEETING

APRIL 14, 2026

SUBMITTED AT THE REQUEST OF
COUNTY ADMINISTRATION

PROJECT DASHBOARD1. Old Courthouse – knock down **(UPDATED)**

[Broward County Judicial Complex 500-Car Enabling Work (District 4)]

Planned abatement work on all floors complete. Abatement of isolated unforeseen asbestos containing material on all floors is in progress and expected to be complete by late June 2026. The additional unforeseen asbestos containing material discovered inside the buildings that will be demolished is significant and has extended the project schedule by approximately 3 months. Soft interior demolition on all floors of central and west buildings is complete. Full interior demolition is approximately 90% complete. Structural demolition and fabrication of the East Wing west wall is expected to be completed by the end of the year. Demolition of the Central and West Wings will start in early July 2026.

2. Parking Garage next to Courthouse **(UPDATED)**

[Broward County Judicial Complex 500-Car Garage (District 4)]

Knocking down of the Old Courthouse will allow for construction to proceed. The notice to proceed for early bid items was issued to the Managing General Contractor (MGC) on September 18, 2025, allowing it to procure long-lead items prior to construction commencement. Construction of the Garage and Plaza is expected to commence near the end of 2026 and extend for approximately 16 months (i.e., project completion attainment in April 2028), noting that the parking garage completion is expected to occur in late 2027. The contract for construction, including the revised project budget, was approved at the January 22, 2026, Board of County Commissioners (BCC) regular meeting.

3. Commission Building **(UPDATED)**

[Broward County Government Center (District 8)]

A workshop presentation, to provide a thorough overview of the project, took place on March 3, 2026. The Board reached consensus for the new Government Center to be constructed at the 201 W. Broward Blvd site (fka Gore Property), providing for the reduced programming scope. The Design Criteria Professional will finalize the Design Criteria Package (DCP) to incorporate direction provided by the Board. Staff will process the required documents for a new Request for Qualifications (RFQ) for a Phased Design-Build project and the Board will receive the standard notification prior to issuance. The Design Consultant for demolition of the existing Gore Building

completed the Construction Documents and submitted the project to the Building Department for permit review in mid-March, as scheduled. Concurrently, the demolition project was submitted to the Purchasing Division to be advertised for bidding. The project was advertised on March 23, 2026, and will close on April 24, 2026. A virtual Pre-bid Conference was held on April 1, 2026, and a mandatory Site Visit was held on April 2, 2026. The Environmental Consultant submitted the Site Assessment Report to the Florida Department of Environmental Protection (FDEP) in November 2025, received FDEP's feedback and submitted follow-up responses to FDEP on January 20, 2026. Options for remediation of the site are pending from FDEP. Any further actions on the site will be based on FDEP's final determination. FDEP provided comments requiring further testing on site, however, it is allowing the County to proceed with vertical demolition activities, which are expected to commence mid-summer 2026 (barring any bidding issues or permitting delays).

4. Water Dept. Construction for PFAS **(UPDATED)**
[PFAS Water Treatment and Transmission System Improvements (Districts 4, 9)]

Preliminary engineering activities continue for WTP 1A and 2A sites, including raw water well sampling and testing. Well rehabilitation recommendations, hydraulic analysis, and the draft corrosion study are nearing completion. The pilot plant at WTP 2A is in operation. Data collected over the next six (6) months will support the final membrane selection. Preliminary site plans, architectural programming, and preliminary building floor plans for both treatment plants are nearing completion. The technical memorandum for the transmission main route is in progress. The main transmission route is determined, pending the connection point configurations. Advertisement of the Request for Proposals (RFP) to retain a Managing General Contractor (MGC) is expected in April 2026. On February 23, 2026, Purchasing posted a Notice of Future Solicitation Site Visit Opportunity indicating that prospective proposers may schedule a tour of the sites in advance of the RFP advertisement. Three prospective proposers scheduled and received tours of the facilities.

5. Regional Biosolids Facility **(UPDATED)**

Stakeholder coordination continues in formalizing Interlocal Agreements (ILA) for next phase of work. Five (i.e., Cities of Margate, Miramar, Plantation, and Sunrise, and the Coral Springs Improvement District) of ten utilities have now approved the ILA. Decisions are pending from the Town of Davie and the City of Cooper City. Staff is preparing the necessary procurement documents for the Request for Proposal (RFP) requisition submittal.

6. Transportation OptionS (TOPS) Program Services **(UPDATED)**
[Delegation item during the December 9, 2025, Board of County Commissioners meeting]

Broward County Transportation (BCT) staff continues to work with community members and nonprofit partners to address issues raised during the December 9, 2025, Board meeting. BCT staff met with the delegation members on March 27, 2026, to get feedback from customers they are communicating with regarding the steps implemented to date. BCT was informed that customers are seeing some improvements. BCT staff is committed to continuing to meet monthly with the partners to discuss additional service improvements.

7. Broward County Transportation (BCT) Fleet & Bus Routes **(UPDATED)**

BCT's bus fleet overhaul is moving forward as planned, with all engine replacements and rebuilds targeted for completion by summer 2026. We are currently preparing to issue a purchase order for 65 buses, with approval for the remaining 65 still pending. For the rental fleet, all 16 new rental buses are now in service and helping us increase our capacity. An additional 17 rental buses have been delivered and are being inspected. We expect these 17 buses to be ready and in service by May 2026.

8. Resiliency Plan Update **(UPDATED)**

In February 2025, the County completed a County-wide Risk Assessment and Resilience Plan to address current and evolving flood risk through diverse adaptation strategies. The Plan identifies the improvements required by the system of neighborhood canals (over 1,800 miles), pumps, drainage systems, and seawalls for flood protection that operate throughout our jurisdiction. Operation, maintenance and improvements to said system are a multijurisdictional endeavor (i.e., municipalities, local drainage districts, various community associations and, at the regional level, the Army Corps of Engineers). This is in addition to the regional canal system overseen by the Army Corps of Engineers. This Plan requires an estimated private sector and public investment of \$9B over a 30-year period. Towards this end, the County appropriated \$5M to partner with the South Florida Water Management District (SFWMD) to fund a Section 203 Broward Basin Flood Resiliency Study focused on primary canals and is actively working to gain Congressional authorization of the study recommendations as part of the 2026 Water Resources Development Act. County and SFWMD staff met jointly with U.S. Army Corps of Engineers and Congressional staff on March 24 and 25, 2026 to further this effort. Also, the County gained a \$50 Million authorization for water infrastructure improvements under Section 219 of the Water Resources Development Act (WDRA). In FY26, the County allocated \$1.5 Million for construction of culvert projects consistent with the County's Resilience Plan. A grant announcement led to four project awards by the Commission

on March 3, 2026, with funds leveraged over 7:1. Staff is currently preparing a Resilience Plan Implementation Strategy for the Board's consideration.

9. Airport-Seaport Police Department Feasibility Study Update **(NEW)**
[Request for inclusion in the Dashboard Report made during the January 20, 2026 BCC Workshop meeting]

The Broward County Aviation Department (BCAD) is expecting the Jensen Hughes consultant report for FLL-only no later than May 8th (in accordance with the contract).