

PROJECT DASHBOARD1. Old Courthouse – knock down **(UPDATED)**

[Broward County Judicial Complex 500-Car Enabling Work (District 4)]

Planned abatement work on all floors complete. Abatement of isolated unforeseen asbestos containing material on all floors is in progress and expected to be complete by late July 2026. However, the additional unforeseen asbestos containing material discovered 9th week of April 6th, 2026) inside the buildings that will be demolished, may extend the time required for abatement. Soft interior demolition on all floors of central and west buildings is complete. Full interior demolition is approximately 90% complete. Structural demolition and fabrication of the East Wing west wall is expected to be completed by the end of the year. Demolition of the Central and West Wings will start in early July 2026.

2. Parking Garage next to Courthouse

[Broward County Judicial Complex 500-Car Garage (District 4)]

Knocking down of the Old Courthouse will allow for construction to proceed. The notice to proceed for early bid items was issued to the Managing General Contractor (MGC) on September 18, 2025, allowing it to procure long-lead items prior to construction commencement. Construction of the Garage and Plaza is expected to commence near the end of 2026 and extend for approximately 16 months (i.e., project completion attainment in April 2028), noting that the parking garage completion is expected to occur in late 2027. The contract for construction, including the revised project budget, was approved at the January 22, 2026, Board of County Commissioners (BCC) regular meeting.

3. Commission Building **(UPDATED)**

[Broward County Government Center (District 8)]

A workshop presentation, to provide a thorough overview of the project, took place on March 3, 2026. The Board reached consensus for the new Government Center to be constructed at the 201 W. Broward Blvd site (fka Gore Property), providing for the reduced programming scope. The Design Criteria Professional will finalize the Design Criteria Package (DCP) by mid-May to incorporate direction provided by the Board. Staff will process the required documents for a new Request for Qualifications (RFQ) for a Phased Design-Build project and the Board will receive the standard notification prior to issuance. The Design Consultant for demolition of the existing Gore Building

submitted construction documents for the project to the Building Department for permit review in mid-March, as scheduled. Concurrently, the demolition project was submitted to the Purchasing Division to be advertised for bidding. The project was advertised on March 23, 2026, and will close on April 24, 2026. The Environmental Consultant submitted the Site Assessment Report to the Florida Department of Environmental Protection (FDEP) in November 2025, received FDEP's feedback and submitted follow-up responses to FDEP on January 20, 2026. Options for remediation of the site are pending from FDEP. Any further actions on the site will be based on FDEP's final determination. FDEP provided comments requiring further testing on site, however, it is allowing the County to proceed with vertical demolition activities, which are expected to commence mid-summer 2026 (barring any bidding issues or permitting delays). A presentation to the Board will be provided during its May 12, 2026 Workshop meeting to address the one remaining open topic affecting space programming: whether to provide for child care accommodations as part of the new Government Center.

4. Water Dept. Construction for PFAS **(UPDATED)**

[PFAS Water Treatment and Transmission System Improvements (Districts 4, 9)]

Preliminary engineering activities continue for WTP 1A and 2A sites, including raw water well sampling and testing. Well rehabilitation recommendations, hydraulic analysis, and the draft corrosion study are nearing completion. The pilot plant at WTP 2A is in operation. Data collected over the next six (6) months will support the final membrane selection. Preliminary site plans, architectural programming, and preliminary building floor plans for both treatment plants are nearing completion. The technical memorandum for the transmission main route is nearing completion. The main transmission route is determined, pending the connection point configurations. Pre-application meetings were held with state and county agencies for permitting the necessary Underground Injection Control wells. Advertisement of the Request for Proposals (RFP) to retain a Managing General Contractor (MGC) is expected the week of April 27th, 2026. On February 23, 2026, Purchasing posted a Notice of Future Solicitation Site Visit Opportunity indicating that prospective proposers may schedule a tour of the sites in advance of the RFP advertisement. Three prospective proposers scheduled and received tours of the facilities.

5. Regional Biosolids Facility **(UPDATED)**

Stakeholder coordination continues in formalizing Interlocal Agreements (ILA) for next phase of work. Five out of ten utilities (i.e., Cities of Margate, Miramar, Plantation, and Sunrise, and the Coral Springs Improvement District) have now approved the

ILA. The Town of Davie staff presented the ILA to their councilmembers on April 15th, 2026; the Council is scheduled to consider the item on May 6th, 2026. A decision by the City of Cooper City remains pending. Staff is preparing the necessary procurement documents for the Request for Proposal (RFP) requisition submittal.

6. Transportation OPTionS (TOPS) Program Services **(UPDATED)**

[Delegation item during the December 9, 2025, Board of County Commissioners meeting]

Broward County Transportation (BCT) staff continues to work with community members and nonprofit partners to address issues raised during the December 9, 2025, Board meeting. BCT staff met with the delegation members on March 27, 2026, to get feedback from customers they are communicating with regarding the steps implemented to date. BCT was informed that customers are seeing some improvements. BCT staff is committed to continuing to meet monthly with the partners to discuss additional service improvements. The next meeting is scheduled to take place on April 24, 2026.

7. Broward County Transportation (BCT) Fleet & Bus Routes **(UPDATED)**

BCT's bus fleet overhaul is progressing as scheduled, with all engine replacements and rebuilds aimed for completion by the summer of 2026. We have issued the purchase order for 65 buses to the vendor and intend to seek approval for the remaining 65 buses by June 2026. Regarding the rental fleet, all 16 new rental buses are currently in operation and fulfilling our fleet needs. An additional 17 rental buses have been delivered and are undergoing inspection. We anticipate that these 17 buses will be ready and operational by May 2026.

8. Resiliency Plan Update **(UPDATED)**

In February 2025, the County completed a County-wide Risk Assessment and Resilience Plan to address current and evolving flood risk through diverse adaptation strategies. The Plan identifies the improvements required by the system of neighborhood canals (over 1,800 miles), pumps, drainage systems, and seawalls for flood protection that operate throughout our jurisdiction. Operation, maintenance and improvements to said system are a multijurisdictional endeavor (i.e., municipalities, local drainage districts, various community associations and, at the regional level, the Army Corps of Engineers). This Plan requires an estimated total investment of \$28B, of which the public sector investment is an estimated \$9B over a 30-year period. This is in addition to the regional canal system overseen by the Army Corps of Engineers. Towards this end, the County appropriated \$5M to partner with the South Florida Water Management District (SFWMD) to fund a Section 203 Broward Basin Flood Resiliency Study focused on primary canals and is actively working to gain Congressional authorization of the study recommendations as part of the 2026 Water Resources Development Act. The Study Report was completed on April 21, 2026,

and transmittal to the Assistant Secretary of the Army for Civil Works scheduled to occur on April 29, 2026. Also, the County gained a \$50M authorization for water infrastructure improvements under Section 219 of the Water Resources Development Act (WDRA). In FY26, the County allocated \$1.5M for construction of culvert projects consistent with the County's Resilience Plan. A grant announcement led to four project awards by the Commission on March 3, 2026, with funds leveraged over 7:1. Staff is currently preparing a Resilience Plan Implementation Strategy, scheduled for transmittal to the Board in May 2026.

9. Airport-Seaport Police Department Feasibility Study Update
[Request for inclusion in the Dashboard Report made during the January 20, 2026 BCC Workshop meeting]

The Broward County Aviation Department (BCAD) is expecting the Jensen Hughes consultant report for FLL-only no later than May 8th (in accordance with the contract).