

BOARD OF COUNTY COMMISSIONERS, BROWARD COUNTY, FLORIDA

CHANGE ORDER NO: 10

BOARD REGULAR

Project: 3787 - Roadway & Garage Wayfinding Signage Project @FLL

Contract: PNC2116244C1 Vend: HORSEPOWER ELECTRIC INC

The following changes are hereby authorized upon approval of the Board and his/her signature below.

Description of Changes, Reasons Therefore, and Cost and/or Time Changes For Each:

Cost Basis: Negotiated Lump Sum, Negotiated Lump Sum

Line Nbr.1	USER REQUESTED ENHANCEMENTS - Owner Request	\$1,203,445.01	240
Description :	Installation of two hundred eighty six (286) wayfinding and identification signage in the Rental Car Center at FLL reflected in the Gresham Smith permit drawing package of October 24, 2019 and the Horsepower Electric, Inc. proposal of January 6, 2021.		
Reason :	The Roadway & Garage Wayfinding Signage original scope of work did not include the Rental Car Center facility. This Change Order will allow BCAD to complete the airport campus.		
Cause :	Airport Enhancement		
Total Change Order		\$1,203,445.01	240

Notes :
1/29/2021 In consideration of the County's issuance of this Change Order No. 10, Contractor waives and releases all claims associated with the performance of the Work described herein. This Change Order constitutes full compensation for the work described herein, including any time and cost impacts which may result from protracted performance or delays, and supersedes all prior representations, statements, negotiations, or agreements with respect to the subject matter of this Change Order.

PURCHASING INFORMATION				
PO : PO AVC1800052				
Original Award :	Approved Amendments :	0	Approved COs :	9
\$14,664,747.00	\$0.00		\$795,507.57	Previous Revised :
365 Days	0 Days		421 Days	\$15,460,254.57
				786 Days
This REGULAR Change Order:	INCREASE	\$1,203,445.01	INCREASE	240 Days
New Revised Contract:		\$16,663,699.58		1026 Days

BOARD OF COUNTY COMMISSIONERS, BROWARD COUNTY, FLORIDA

CHANGE ORDER NO: 10

BOARD REGULAR

Project: 3787 - Roadway & Garage Wayfinding Signage Project @FLL

Contract: PNC2116244C1 Vend: HORSEPOWER ELECTRIC INC

The following changes are hereby authorized upon approval of the Board and his/her signature below.

Description of Changes, Reasons Therefore, and Cost and/or Time Changes For Each:

Cost Basis: Negotiated Lump Sum, Negotiated Lump Sum

	AMOUNT	TIME
ORIGINAL CONTRACT	\$14,664,747.00	365
PREV APPROVED CHANGE ORDERS	\$795,507.57	421
THIS CHANGE ORDER NO. 10	\$1,203,445.01	240
REVISED CONTRACT AMOUNT	\$16,663,699.58	1026
<i>PENDING CHANGE ORDERS</i>	<i>\$1,203,445.01</i>	<i>240</i>

	<u>Current</u>	<u>- Apprvd CO</u>	<u>- This CO</u>	<u>= Remaining</u>
Admin Allowance	5.68	5.43		0.26

INCREASE CONTRACT AMOUNT BY \$1,203,445.01

INCREASE CONTRACT PERIOD BY 240 Days

BOARD OF COUNTY COMMISSIONERS, BROWARD COUNTY, FLORIDA

CHANGE ORDER HISTORY

Project: 3787 - Roadway & Garage Wayfinding Signage Project @FLL

Contract: PNC2116244C1 Vend: HORSEPOWER ELECTRIC INC

CONTRACT SUMMARY				
	Award	Apprvd COs	Pend COs	Current Total
Amount	\$14,664,747.00	\$795,507.57	\$1,203,445.01	\$16,663,699.58
Days	365	421	240	1026

CHANGE ORDER SUMMARY BY CO REASON			
CO Reason	Approved CO - Amt,Day,%		
ARCH/ENGR ERROR/OMISSION	\$86,175.50	0	0.59
ARCH/ENGR REQUESTED ENHANCEMENT	\$60,839.54	0	0.41
CONTRACTOR REQUESTED ENHANCEMENT	\$242,784.63	0	1.66
OTHER	\$0.00	391	0.00
QUANTITY ADJUSTMENT	(\$29,521.18)	0	-0.20
REGULATORY AGENCY REQUIREMENT	\$0.00	30	0.00
UNFORESEEN CONDITIONS	\$177,767.26	0	1.21
USER REQUESTED ENHANCEMENTS	\$257,461.82	0	1.76
Total	\$795,507.57	421	5.42

CHANGE ORDER ALLOWANCE HISTORY					
Allowance Calculated Using Original Contract Award:					\$14,664,747.00
Apprvd Dt	Apprvd By	Transaction Type	Allow Type	Pct	Amt
		Board CO Nbr: 10	Board	8.21	\$1,203,975.73
8/29/2018	Purch Dir	Award/Begin	Admin	5.00	\$733,237.35
8/29/2018	Purch Dir	Add Allow At Award	Admin	0.00	\$0.00
7/21/2020	Purch Dir	Additional Allowance	Admin	0.68	\$99,720.28
Total Change Order Allowance				13.89	\$2,036,933.36
Less Approved Change Orders				5.42	\$795,507.57
Equals Remaining Change Order Allowance				8.47	\$1,241,425.79

CHANGE ORDER HISTORY							
CO No	CO Type	CO Date	Status	Approved Dt	Amount	Day	% Chg
1	REGULAR	8/21/2019	Approved	9/12/2019	\$60,839.54	0	0.41
2	REGULAR	10/17/2019	Approved	11/20/2019	\$25,588.61	0	0.17
3	REGULAR	11/4/2019	Approved	11/20/2019	\$242,784.63	76	1.66
4	REGULAR	2/18/2020	Approved	3/2/2020	\$66,972.27	0	0.46

COPY FOR: MINUTES, CONTRACTOR, PURCHASING, CONSULTANT, SUPERVISING AGENCY, BUDGET, DEPARTMENT

1/14/2021

Percentages may not total exactly, due to rounding

Source: ContractsCentral

BOARD OF COUNTY COMMISSIONERS, BROWARD COUNTY, FLORIDA

CHANGE ORDER HISTORY

Project: 3787 - Roadway & Garage Wayfinding Signage Project @FLL

Contract: PNC2116244C1 Vend: HORSEPOWER ELECTRIC INC

CHANGE ORDER HISTORY							
CO No	CO Type	CO Date	Status	Approved Dt	Amount	Day	% Chg
5	REGULAR	3/11/2020	Approved	3/25/2020	\$0.00	30	0.00
6	REGULAR	4/24/2020	Approved	5/7/2020	\$181,798.10	45	1.24
7	REGULAR	6/9/2020	Approved	7/30/2020	\$144,923.14	165	0.99
8	REGULAR	10/29/2020	Approved	11/23/2020	\$39,192.19	30	0.27
9	REGULAR	12/8/2020	Approved	1/6/2021	\$33,409.09	75	0.23
10	REGULAR	1/6/2021	Pending		\$1,203,445.01	240	8.21
Total					\$1,998,952.58	661	5.42

COPY FOR: MINUTES, CONTRACTOR, PURCHASING, CONSULTANT, SUPERVISING AGENCY, BUDGET, DEPARTMENT

1/14/2021

Percentages may not total exactly, due to rounding

Source: ContractsCentral

CHANGE ORDER NO: 10

BOARD REGULAR


Project: 3787 - Roadway & Garage Wayfinding Signage Project @FLL

Contract: PNC2116244C1 Vend: HORSEPOWER ELECTRIC INC


The following changes are hereby authorized upon approval of the Board and his/her signature below.

Description of Changes, Reasons Therefore, and Cost and/or Time Changes For Each:


Cost Basis: Negotiated Lump Sum, Negotiated Lump Sum

<u>Consultant</u>	
Signature: 	Date: 01/15/2021
Name: BENJAMIN GOEBEL, AIA	
GRESHAM SMITH Representative	

<u>Accepted By Contractor</u>	
Signature: 	Date: 1/15/21
Name: MICHAEL MARTINEZ PRESIDENT	
HORSEPOWER ELECTRIC INC Representative	

<u>Recommended By AVIATION - CAPITAL IMPROVEMENT PROJECTS Project Manager</u>	
Signature: 	Date: 1/19/21
Staci Montefusco	

<u>Recommended By AVIATION - CAPITAL IMPROVEMENT PROJECTS Contract Administrator</u>	
Signature: 	Date: 1/20/2021
Marc Gambrell Division Director	

<u>Recommended By AVIATION DEPARTMENT Department Director</u>	
Signature: 	Date: 1/27/21
Mark Gale, Department Director	

<u>Approved By Broward County Board Of County Commissioners</u>	
Signature:	Date:
Name:	
Name:	